Building 1, Croxley Park Progress Update

Update on progress, activities and what's coming up over the next month Issue 02 – December 2019

Welcome to the 2nd newsletter for the ISG project at Croxley Park.

As we mentioned in the first issue, the project update newsletters will be issued every couple of months to give you an insight into the progress of the project and provide fun updates into other activities the team have been getting involved with in and around the business park.

Over the last 3 months we have had an excellent start to the project. Demolition works has been completed and our new piling platform was installed.

Piling commenced on Monday 25th November and we are targeting to have the piling completed by Christmas time.

Hope you find these updates informative and interesting and we welcome any feedback or queries on the project, with the Site Manager, Mark Carstens being available and open to your questions anytime (mark.carstens@isgplc.com).

Meet Our ISG Managers:

Richard Gregory

Senior Construction Manager

Richard will be looking after the New Multi Storey Car Park and will also have an involvement in the projects day to day running from start to finish. Richard has loads of experience within the construction industry, working here at home and working abroad.

Construction Progress (Week 12 to 16)

- Demolition of the building works complete
- Crushing process of demolition materials complete and installation of our piling platform

ISO



Piling Platform constructed, reading for piling to commence.



Piling Rig mobilization

For further information or to discuss how we could help your project please email Building1CroxleyPark@isgplc.com

Construction | Fit out | Specialist Services www.isgplc.com



Building 1, Croxley Park Progress Update

Update on progress, activities and what's coming up over the next month Issue 02 – December 2019

About us

The Croxley Park project is being undertaken by the ISG Thames Valley Division, based in Reading.

The division is constantly developing and winning new projects in and around the M4 corridor and Reading area.

Currently the division is working on a range of projects from Guildford to Bristol and many sites in between.

Up-coming Works

- Completion of the piling works by Christmas time
- Commence pile cap construction (foundation construction)
- Connection of our permanent power supply (no more cold mornings)
- Services diversions which will allow us to construct the new multistory car park
- Complete our New Office Fitout and move in



ISO

Our New Project Office



Merry Christmas form ISG

Further information about ISG can be found on our company website: http://www.isgplc.com

For further information or to discuss how we could help your project please email Building1CroxleyPark@isgplc.com

Construction | Fit out | Specialist Services www.isgplc.com

